

Lifting operations



| Loca | ation | | | Date total designs |
|------------------|------------|------------|----|---|
| Company observed | | | | Permit No. |
| YES | NO | NP | • | POINTS TO BE CHECKED |
| \bigcirc | \bigcirc | \bigcirc | 1 | Have the «Pre-job briefing» and «Safety green light» been carried out? |
| \bigcirc | \bigcirc | \bigcirc | 2 | Is an approved lifting plan available? |
| \bigcirc | \bigcirc | \bigcirc | 3 | Has the pre-start controls list been completed by the operations team at the beginning of the work? |
| \bigcirc | \bigcirc | \bigcirc | 4 | Is the signaler/banksman appointed and recognizable? |
| \bigcirc | \bigcirc | \bigcirc | 5 | Has the lifting appliance operator a training certificate / an authorization document to operate the appliance? |
| \bigcirc | \bigcirc | \bigcirc | 6 | Is a restricted zone physically established and no one located under or in proximity of the suspended load? |
| 0 | \bigcirc | \bigcirc | 7 | Is the lifting operation executed according to the lifting drawing / step-by-step procedure? (ex: slings, departure area, arrival area, overflown area) |
| \bigcirc | \bigcirc | \bigcirc | 8 | Is no pressurized equipment present under or in proximity of the suspended load, except in specific cases addressed in the lifting plan? |
| \bigcirc | \bigcirc | \bigcirc | 9 | Is the moving load controled while being lifted? |
| \bigcirc | \bigcirc | \bigcirc | 10 | Are all personnel involved in the work out of the line of fire and others not directly involved kept out? |
| Comments | | | | |
| Name | | | | Company |

Signature