Our lives first!

Work at height



Work at height		
Location		Date
Company observed		Permit No.
YES NO NIA		POINTS TO BE CHECKED
$\bigcirc \bigcirc \bigcirc$	1	Have the «Pre-job briefing» and «Safety green light» been carried out?
$\bigcirc \bigcirc \bigcirc \bigcirc$	2	Is the safety helmet with attached chin strap worn by all personnel present at height?
000	3	When the safety harness is required, is it worn and adjusted (for ex: outside fixed barriers or in a MEWP - Mobile Elevating Working Platform)?
$\bigcirc \bigcirc \bigcirc$	4	Is the potential falling path clear of obstructions when working with a safety harness?
$\bigcirc \bigcirc \bigcirc \bigcirc$	5	Are all personnel wearing a safety harness tied off to pre-defined anchor points?
$\bigcirc \bigcirc \bigcirc \bigcirc$	6	Are work crew aware that team member wearing a harness should remain visible or audible?
$\bigcirc \bigcirc \bigcirc \bigcirc$	7	Is safe clearance from potential hazards considered (powerlines, coactivity)?
$\bigcirc \bigcirc \bigcirc \bigcirc$	8	Are gaps, holes or fragile areas in floorings, guard rails and roofs, identified and / or protected?
$\bigcirc \bigcirc \bigcirc \bigcirc$	9	Are tools and work materials secured to avoid dropped objects or the zone below is marked off?
	10	Has the scaffold been inspected and declared safe for use?
$\bigcirc \bigcirc \bigcirc \bigcirc$	11	Is the work crew aware that a deployed MEWP or a mobile scaffold with personnel on it, shall not be moved?
$\bigcirc \bigcirc \bigcirc$	12	Are all personnel involved in the work out of the line of fire and others not directly involved kept out?
Comments		
Name		Company
		Signature